



HPP00-0000-00(533)
PI NO. 0000533
SR 140 Arnold Mill Road @ CR 27 New Providence Road

ID	Task Name	Duration	Start	Finish	Predecessors	2010				2011				2012				2013				2014			
						Qtr 4 Oct	Qtr 1 Jan	Qtr 2 Apr	Qtr 3 Jul	Qtr 4 Oct	Qtr 1 Jan	Qtr 2 Apr	Qtr 3 Jul	Qtr 4 Oct	Qtr 1 Jan	Qtr 2 Apr	Qtr 3 Jul	Qtr 4 Oct	Qtr 1 Jan	Qtr 2 Apr	Qtr 3 Jul	Qtr 4 Oct	Qtr 1 Jan	Qtr 2 Apr	Qtr 3 Jul
0	0000533 SR 140/Arnold Mill	54.45 mons	Wed 10/14/09	#####																					
1	Notice to Proceed	0 days	Wed 10/14/09	Wed 10/14/09																					
2	Concept Development	16.8 mons	Fri 10/16/09	Fri 1/28/11																					
6	Environmental Document	11.85 mons	Mon 10/4/10	Wed 8/31/11																					
7	Conduct Studies	6.6 mons	Mon 10/4/10	Tue 4/5/11																					
8	Air/Noise/Ecology	4.5 mons	Mon 10/4/10	Fri 2/4/11																					
9	Cultural Resources	6.5 mons	Wed 10/6/10	Tue 4/5/11																					
10	CE Approval	0 days	Wed 8/31/11	Wed 8/31/11																					
11	Database Preparation	7.2 mons	Tue 10/5/10	Fri 4/22/11																					
12	Obtain Field Surveys	2 mons	Tue 10/5/10	Mon 11/29/10																					
13	Obtain Geotechnical Information	2 mons	Mon 2/28/11	Fri 4/22/11	5FS+20 days																				
14	Preliminary Plans	5.25 mons	Mon 2/14/11	Fri 7/8/11																					
15	Preparation	3.5 mons	Mon 2/14/11	Fri 5/20/11	5FS+10 days																				
16	Internal QA/QC	2 wks	Mon 5/23/11	Fri 6/3/11	15																				
17	Submit Plans for PFPR	1 wk	Mon 6/6/11	Fri 6/10/11	16																				
18	PFPR & Report Approval	2 wks	Mon 6/27/11	Fri 7/8/11	17FS+10 days																				
19	Right of Way Plans	17.5 mons	Tue 6/28/11	Tue 10/30/12	18SS+1 day																				
20	Preparation	4 wks	Tue 6/28/11	Mon 7/25/11																					
21	Internal QA/QC	2 wks	Tue 7/26/11	Mon 8/8/11	20																				
22	Approval	24 days	Tue 8/9/11	Fri 9/9/11	21																				
23	RW Funding Authorization	0 days	Mon 10/10/11	Mon 10/10/11	22FS+21 days																				
24	RW Acquisition	12 mons	Tue 10/11/11	Mon 9/10/12	23																				
25	RW Certification	0 days	Tue 10/30/12	Tue 10/30/12	33FS-11 wks																				
26	Final Plans	16.3 mons	Mon 8/8/11	Tue 11/6/12	21FS-1 day																				
27	Preparation	5 mons	Mon 8/8/11	Fri 12/23/11																					
28	Internal QA/QC	1 mon	Mon 12/26/11	Fri 1/20/12	27																				
29	Submit Plans for FFPR	2 wks	Mon 1/23/12	Fri 2/3/12	28																				
30	FFPR & Report Approval	2 wks	Mon 2/27/12	Fri 3/9/12	29FS+15 days																				
31	Submit Final Plans to ENG SVCS	0 days	Tue 9/11/12	Tue 9/11/12	33FS-18 wks																				
32	Submit Final Plans to CBA	0 days	Tue 11/6/12	Tue 11/6/12	33FS-10 wks																				
33	Construction Letting	0 days	Tue 1/15/13	Tue 1/15/13																					
34	Construction Services	12 mons	Tue 1/15/13	Mon 12/16/13	33																				
35	Open to Traffic	0 days	Mon 12/16/13	Mon 12/16/13	34																				